

# CPC Renovation Daily Diary

## Week Fifteen

Updated Last  
Tuesday February 16, 2010

### Monday – February 8, 2010

The activities today included the HVAC crew hooking up the new duct work in the area being used upstairs for temporary offices. The electricians ran wire to the new office area down stairs and continued to prepare for the new electrical service switch over that should take place within the next few weeks and the drywall crew finished up in Fellowship Hall and the office area hall way.



The pictures below show the tables and chairs set up for Sunday activities. There was plenty of new room to us and all the dishes that were brought in that required electrical hook-up had a home. The second picture shows the piece of dry wall everyone was requested to sign. The board has been attached above the new ceiling grid line in Fellowship Hall. There is still time to get your name on the board you will just need to stand on a ladder.

Bob Holland furnished us with his weekly update by sub-contractor that is outlined below.

## Central Presbyterian Church Renovation Terre Haute, Indiana Progress Meeting Agenda 2/10/2010 @ 9:30 AM

- **Safety Discussion** - Hardhats, extension cords, barricades, Daily Cleanup, Material staging. falling ice, Scaffolding
- **Church Rules** - Restrooms, Language, Dust & Clean up, Use of Church Equipment.
- **Two Week Schedule Review** - overview of schedule and find ways to work around some of the areas that still need demo work done to allow duct work and MEP's to run through before ceiling finishes can be completed.
- **Steel Erection** - Install 4x4 angles at elevator wall and 2nd floor to support the second floor concrete and joist. Cut off the extra steel plate at door opening 106. Steel installation at roof wall cuts for duct work to pass thru.
- **Concrete** - Need to have all concrete floors level in pastor's office and restrooms.
- **Masonry** - Complete brick at exterior window of pastor's office. Also patch holes with brick at exterior front of church where the AC lines were removed. **Door Frames** - We still have 5 door frames that need to be installed in openings that will need some work, to get these installed
- **Carpentry** - Installation of door frames, Interior trim will be delivered 2/17 and installation of trim will start.
- **Elevator** - Shaft has been completed and ready for elevator installation. Elevator is due to be shipped middle of March.

# CPC Renovation Daily Diary

## Week Fifteen

Updated Last  
Tuesday February 16, 2010

- **Drywall** - Drywall is complete on 1st floor with the exception of the northwest corner of the fellowship hall. This area can be completed now that the steel has been completed.
- **Plastering** - All plastering of walls are complete, we will only have repairs in plaster on 2nd floor left.
- **Painting**- Priming of walls is complete on first floor, with the exception of some of the block walls. Epoxy painting of restroom walls, still needs to be done, second coat will start once ceiling grid is complete.
- **Acoustical Ceilings** - Ceiling grid will start mid week.
- **Roofing** - Elevator shaft roof still needs to be completed, walls were finished last week, and contractor ran out of OSI board for roof. Also HVAC has some small curbs that will need to be installed this week and flashed in.
- **HVAC** - Complete installation of duct boots in second floor level & sanctuary. Start installation of duct work at organ chambers. Installation of small curbs for returns and supply of roof will need to be cut in this week.
- **Plumbing** - Gas line installation for RTU's. We will need to be finding a way to get the new roof drain installed in the class room ceiling. It looks like the plaster in this ceiling will have to be removed in order to get to the connections and run the drain line. Also need to cap all plumbing drainage lines, because of sewer gas smell. They need more than just duct tape.
- **Electrical** - Working on installation of new service, installation of breakers in panels. Running of conduit in ceilings for lighting, communication, fire alarm, etc. Electrical contractor waiting for lay in light fixtures to come in. Hopefully these will be in this week. Need all ceilings completed prior to acoustical grid installation next week.
- **Submittals & Shop Drawings** - **Any** trade that needs to get submittals or shop drawings in or back needs to speak up if there are long lead times that apply.
- **Engineering approvals** - We have the approved drawings for the ramp on second floor with the change of the door opening. S&B will be getting pricing together for this area.
- **Questions** - Need to review the closet 206 where the duct supply and gas line will be run. The drawings do not show the 8 inch block wall in front of the existing chase being demoed. It does however show the piping and equipment in this chase to be demoed. Do we want to demo the chase wall in order to get to this equipment?

### Tuesday – February 9, 2010

Snow today so several of the trades did not show up to work. The electricians were on site running new wire in the conduits and also running additional conduit. The ceiling grid was delivered today and will be installed later this week. The finish carpenters were planning a visit today to plan their work which will start after the trim is delivered on 2/17.

### Wednesday – February 10, 2010

We did not have a meeting today however there was lots of activity. Much of Fellowship Hall was finished and the electricians and HVAC crew were both working. The grid for the ceiling was delivered and additional work in the hall way outside of the new office area.

# CPC Renovation Daily Diary

## Week Fifteen

Updated Last  
Tuesday February 16, 2010

### Thursday – February 11, 2010

This turned into a snow day. Only the electricians were working as the rest of the workers stayed off the roads.



### Friday – February 12, 2010

The electricians were back at work today stringing wire in Fellowship Hall and the HVAC crew worked all day getting the ducts up in the office areas. They needed to finish prior to next Monday when the ceiling grid will be installed. We also had the dry wall workers here today working on taping and mudding the northwest corner of Fellowship Hall.

